

# CONSTRUCTION SCHEDULE

CALABASAS PAXTON  
 CALABASAS BLUE LLC  
 Updated: 1.10.2017

Estimated Completion Date: 4/28/2017 Friday  
 (vertical red line)

ALL CURRENT CONTRACTORS  
 Start Date: 7/23/2016 Saturday

Division	Scope of Work	Contractor	Start	End	Duration (Days)	% Complete	Working Days	Days Complete	Days Remaining	Comments	First Day of Week (Mon=2):																																				
											18-Jul-16	25-Jul-16	01-Aug-16	08-Aug-16	15-Aug-16	22-Aug-16	29-Aug-16	05-Sep-16	12-Sep-16	19-Sep-16	26-Sep-16	03-Oct-16	10-Oct-16	17-Oct-16	24-Oct-16	31-Oct-16	07-Nov-16	14-Nov-16	21-Nov-16	28-Nov-16	05-Dec-16	12-Dec-16	19-Dec-16	26-Dec-16	02-Jan-17	09-Jan-17	16-Jan-17	23-Jan-17	30-Jan-17	06-Feb-17	13-Feb-17	20-Feb-17	27-Feb-17	06-Mar-17	13-Mar-17	20-Mar-17	27-Mar-17
1	offsites Excel		7/23/16	4/24/17	275	0%	196	0	275		[Gantt bars for Division 1 tasks]																																				
1.1	STORM SEWER	done	9/26/16	9/29/16	4	100%	4	4	0		[Gantt bar for 1.1]																																				
1.2	water lines to ROW south entrance		7/28/16	2/3/17	19	100%	137	19	0		[Gantt bar for 1.2]																																				
1.3	20" PIPE DELIVERY & RESIDENT NOTIFICATION	done	9/8/16	9/18/16	7	20%	7	0	7		[Gantt bar for 1.3]																																				
1.4	REMOVE 20" WATER LINE	done	9/19/16	9/26/16	7	100%	6	0	7		[Gantt bar for 1.4]																																				
1.5	AT&T CROSSINGS	done	9/8/16	9/15/16	7	100%	6	0	7		[Gantt bar for 1.5]																																				
1.6	FINE GRADE - BASE, CURB & GUTTER		1/20/17	4/4/17	14	100%	53	0	14		[Gantt bar for 1.6]																																				
1.7	PLACE BASE PAVEMENT AC	0	11/21/16	4/10/17	4	20%	101	0	4		[Gantt bar for 1.7]																																				
1.8	POUR TRAFFIC SIGNAL FOUNDATIONS	excel sub	11/21/16	4/17/17	1	100%	106	0	1		[Gantt bar for 1.8]																																				
1.9	FINAL AC PAVEMENT	excel sub	11/25/16	4/24/17	14	100%	107	0	14		[Gantt bar for 1.9]																																				
2	OFFSITE DRY UTILITIES		10/10/16	5/2/17	204	0%	147	0	204		[Gantt bars for Division 2 tasks]																																				
2.1	START EDISON WORK	0	10/10/16		0	100%	-30466	0	0		[Gantt bar for 2.1]																																				
2.2	RULE 20 C - UG WORK (46 CAL DAYS)		10/10/16	4/7/17	42	100%	130	0	42	wilcox to finish adjusting structures by 4/7/17	[Gantt bar for 2.2]																																				
2.3	RULE 20 C - OVERHEAD WORK (42 CAL DAYS)		1/23/17	5/2/17	39	100%	72	0	39		[Gantt bar for 2.3]																																				
2.4	STREET LIGHTS (37 CAL DAYS)		9/26/16	5/2/17	35	20%	157	0	35		[Gantt bar for 2.4]																																				
2.5	SCE TELECOM CONVERSION	0	1/23/17	5/2/17	28	20%	72	0	28		[Gantt bar for 2.5]																																				
3	ONSITE WORK		9/19/16	2/28/17	162	0%	117	0	162		[Gantt bars for Division 3 tasks]																																				
3.1	START ONSITE WORK	0	9/19/16	2/28/17	0	100%	117	0	0		[Gantt bar for 3.1]																																				
3.2	EXCAVATE & EXPORT	5000 yards estimate	9/19/16	2/28/17	98	100%	117	0	98		[Gantt bar for 3.2]																																				
3.3	CUT NORTH & SOUTH ENTRANCE		9/19/16	1/17/17	14	100%	87	0	14		[Gantt bar for 3.3]																																				
3.4	SEWER INSTALLATION	0	10/28/16	3/25/17	18	20%	106	0	18		[Gantt bar for 3.4]																																				
3.5	WATER INSTALLATION UG		1/2/17	4/2/17	14	20%	65	0	14		[Gantt bar for 3.5]																																				
3.6	STORM DRAIN UG		11/21/16	4/28/17	14	100%	115	0	14		[Gantt bar for 3.6]																																				
3.7	CURB & GUTTER		2/28/17	5/28/17	14	100%	10	0	14		[Gantt bar for 3.7]																																				
3.8	BASE FOR ASPHALT		5/28/17	6/3/17	5	100%	5	0	5		[Gantt bar for 3.8]																																				
3.9	FIRST LIFT ASPHALT		6/3/17	6/5/17	2	20%	1	0	2		[Gantt bar for 3.9]																																				
3.10	DRY UTILITY TRENCHING		5/28/17	5/27/17	14	20%	0	0	14		[Gantt bar for 3.10]																																				
3.11	SCE ONSITE WORK		5/27/17	6/27/17	7	100%	22	0	7		[Gantt bar for 3.11]																																				
3.12	BUTTRESS EXCAVATION & STOCKPILE		10/1/16	3/14/17	28	100%	117	0	28		[Gantt bar for 3.12]																																				
3.13	VERDURA WALL INSTALLATION		1/24/17	3/28/17	14	100%	46	0	14		[Gantt bar for 3.13]																																				
3.14	FINISH GRADE SLOPES AND DRAINS		3/28/17	5/9/17	42	20%	31	0	42		[Gantt bar for 3.14]																																				
3.15	ONSITE CONCRETE WORK/FLATWORK		5/9/17	6/6/17	28	20%	21	0	28		[Gantt bar for 3.15]																																				
3.16	FINISH GRADE PADS		3/28/17	5/2/17	7	100%	26	0	7		[Gantt bar for 3.16]																																				
3.17	START OF VERTICAL WORK		3/15/17	9/28/17	0	100%	142	0	0		[Gantt bar for 3.17]																																				
3.18	SITE MASONRY		11/1/16	6/2/17	70	100%	154	0	70		[Gantt bar for 3.18]																																				
3.19	CMU RETAINING WALLS/SITE MASONRY		1/24/17	5/2/17	98	20%	71	0	98		[Gantt bar for 3.19]																																				
3.20	GRADE & BACKFILL RETAINING WALLS		11/18/17	4/28/17	70	20%	-146	0	70		[Gantt bar for 3.20]																																				